

\$100.00

Parcel # 16611522

Rcpt #: 5827

Paid by: Van Pelt

For: Van Pelt

Ck #: 586

Date: 5/10/96

New

SUBSURFACE SEWAGE TREATMENT SYSTEM PERMIT

Replacement

1. SYSTEM TYPE TANK AND DF 2. DATE OF PERMIT 5/10/96
3. NAME OF PROPERTY OWNER ROBB AND LEIGH D. Van Pelt
4. ADDRESS OF OWNER P.O. Box 318 GARDINER 59030 PHONE # 848-2170
5. LEGAL DESCRIPTION OF PROPERTY Sec 18 T6S R8E
C/S OR PLAT NO: 971 682 E. River Rd.
6. NUMBER OF BEDROOMS (OR ESTIMATED SEWAGE VOLUME) House 3 and 3 in apartment
7. SYSTEM TO BE INSTALLED BY: MIKE ADKINS
8. TYPE OF WATER SUPPLY: (CIRCLE ONE) WELL SPRING MUNICIPAL OTHER
9. TYPE OF SOILS TO A DEPTH OF 3 FEET Sand/Loam
10. SOILS PERCOLATION RATE 5 minutes/inch
11. DEPTH TO SEASONAL HIGH GROUNDWATER 7+ FT. DEPTH TO IMPERMEABLE SOILS 7+ FT.
HOW WAS IT DETERMINED? _____
12. IS THIS PROPERTY IN, OR WITHIN 100 FT OF A FLOODPLAIN? Y N
13. VERIFY, BY LANDOWNER SIGNATURE, THAT THE DRAINFIELD WILL BE 100 FT AWAY FROM THE ACTUAL OR PROPOSED WELL, ALL WATERCOURSES (NATURAL OR MANMADE), LOW AREAS WHERE PONDING MAY OCCUR, AND THE 100 YEAR FLOODPLAIN.
Robb Van Pelt
14. WHAT IS THE SLOPE OF THE GROUND IN THE DRAINFIELD AREA? 0-1 %
15. ARE SANITARY RESTRICTIONS IMPOSED ON THIS PROPERTY? Y N
16. IS THIS PROPERTY PART OF A SUBDIVISION OF LAND, OR OCCASIONAL SALE?
Y N
17. SIZE OF PARCEL IN ACRES 20
18. IF LESS THAN 20 ACRES, IS THE MDHES APPROVAL STATEMENT ATTACHED? N/A Y N
19. LAYOUT DETAILS
Tank size: 1,000 1,500 2,000 gallons Material: Concrete Y Other _____
Tank to Foundation: 5+ ft. Trench to property line: 10+ ft.
20. TRENCH DIMENSIONS:
Gravel above pipe 2 in. Gravel below pipe 6 in.
Depth to Perf. pipe 12-24 in.
Depth to bottom of trench 36 in. Trench width 24 Yards of washed gravel _____
21. MINIMUM DRAINFIELD REQUIREMENTS 140 sq.ft./bdrm. Lin. ft./bdrm 70
Total lin. ft. 420 linear ft
22. WATER SUPPLY
This property: Distance to septic tank 50+ ft Distance to drainfield 100+ ft
Adjacent Property: Distance to septic tank 10+ ft Distance to drainfield 100+ ft
23. ON A SEPARATE PIECE OF PAPER DIAGRAM THE PROPOSED SYSTEM, SHOWING THE LOCATION AND DISTANCES BETWEEN:
THE PROPOSED SEWAGE SYSTEM, THE HOUSE, ROADS, YOUR WELL AND ADJACENT NEIGHBORS' WELLS, SURFACE WATER, (SPRINGS, PONDS, LAKES, STREAMS, DITCHES, ETC.) SHOW THE LOCATION OF AN ALTERNATE DRAINFIELD, AND INDICATE - NORTH -. MAKE THIS DIAGRAM AS COMPLETE AS POSSIBLE.
24. I CERTIFY THAT THE ABOVE INFORMATION IS COMPLETE AND FACTUAL, AND I UNDERSTAND THAT THE SUBMISSION OF INCORRECT INFORMATION OR CONSTRUCTION OF A SYSTEM THAT DOES NOT FOLLOW THIS APPLICATION, OR DOES NOT FOLLOW THE REQUIREMENTS OF THE COUNTY ON-SITE SEWAGE REGULATION WILL RESULT IN ANY PERMIT ISSUED FOR THIS APPLICATION BEING VOIDED.

NOTE: THIS PERMIT EXPIRES THREE (3) MONTHS AFTER THE DATE OF APPROVAL. IF THE SYSTEM IS NOT INSTALLED WITHIN THIS PERIOD, THIS PERMIT IS VOID AND IF THE INSTALLATION IS STILL DESIRED, ANOTHER PERMIT APPLICATION AND FEE IS REQUIRED.

PROPERTY OWNER Robb Van Pelt Contractor Mike Adkins
(M. Adkins)

OFFICIAL USE ONLY

PERMIT APPLICATION

Date received 5/10/96 Approved to install Denied _____ Reviewed by RT
Fee paid 100.00

ON-SITE SEWAGE TREATMENT SYSTEM PERMIT

Approved 5/17/96 Denied _____ Inspected RT Licensed Installer Mike Adkins

vec

